
Podium Deck Update

To: All Members
From: Ashley Winders, Co-ordinator
Date: Wednesday July 11th 2018

We are now in week 19 of 35. Pending any schedule changes, below are some updates regarding what to expect over the next 2 weeks:

Week 19 – Wednesday July 11th – Friday July 13th

Forming of concrete curbs on the south-west side. Commencing stair work on the north-west side. A truck will be onsite on Thursday delivering gravel.

Week 20 – Monday July 16th – Friday July 20th

Expected to begin installation of the irrigation system will begin this week. Begin pouring curbs on the south west side. ***On Wednesday July 18th demolition will commence on the South-East side.***

Sandblasting & Waterproofing

Have been completed on the West side.

Replacement Lighting

At the GMM on Thursday July 5th Members approved the replacement of the external light posts during this project. The cost for this is \$66,585 + HST. The new lights will be LED which means they will be more energy efficient.

Construction Schedule

- The West side of the building will be complete by August 20th (except for the lighting, as this is a new addition)
- ***Work will begin on the South-East side on July 18th*** and be complete on October 29th
- It is expected that the work on the North-East side will start on Monday August 20th and finished by November 16th, 2018.



550 Ontario Street
Toronto, ON
M4X 1X3

T: 416.927.0407
F: 416.927.8926

Website Updates

Podium deck update memos & photos can now be found on the co-op website – www.hughgarner.com

Help us save the environment & member money!

Receive all future Podium Deck updates via email and not to your door.

It's easy, send a quick email to karen@hughgarner.com stating that you want to receive podium updated via email.

104 Members have signed up for email notices!